BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Electrical Improvements works at Crematorium of Yelahanka Zone	
2	Estimate Cost	3.70 Lakhs ✓	
3	Administrative Approved No and Date	BBMP/EE/Ele/YZ/AS/10/14-15, Date. 03.02.2015. ✓	
4	Technical sanction No. and Date	BBMP/EE/ELE/YZ/TS/11/14-15, Date.04.02.2015.	
5	Job Code No. and P Code No.	001-15-000034 ✓	
6	Tender Direct Entrested to KRIDL	Not Applicable ✓	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/ELE/YZ/TN/GN/01/15-16, Dt: 24.09.2015 Deccan Herald, Hosa Diganta Percentage	
8	Tender Approved Details	~~Not Applicable~~ Appd by C.E. Dt 21.9.15	
9	Work Order No and Date	EE/ELE/YZ/WO/14/15-16, Dt: 04.01.2016.	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement	04.01.2016	
12	Actiual Date of Completion	03.04.2016	
13	Delay if any	Nil	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	21 ~~20~~-09-2016	
19	MB No. and Page No.	MB No. 3104 Page No. 310355 to 310358	
20	BR No. and Date	76/16-17 Dated: 20/07/2016	
21	Section officer	Sri Babu Reddy.K.N ~~A.E~~ AE	
22	Sub Division Officer	Sri K.Nagesh AEE	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	21 20-09-2016	
19	MB No. and Page No.	MB No. 3104 Page No. 310355 to 310358	
20	BR No. and Date	76/16-17 Dated: 20/07/2016	
21	Section officer	Sri Babu Reddy.K.N A.E	
22	Sub Division Officer	Sri K.Nagesh AEE	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92